

Tel. 5-3613

93 Jarry St.

of
127E

September 28, 1972

#28742

S.S. Cummington St., E.x Metcalf St.

Mary R. Amaral

Please install 1" copper service to supply
Cape Cod. Meter inside cellar wall. Service
from Cummington St.

Measures of 1" Curb Stop:

E x E line	Metcalf St.	312.0 ft.
N x S "	Cummington St.	6.0 ft.
E x W "	House	9.0 ft.
N x N "	"	32.0 ft.

Main is 14 ft. N x S line.

Work done Oct. 13, 1972

Laid with drain

✓ 40 ft. - 1" Copper tubing by Owner (14' out: 26' ins.)

Labor.	\$	44.29
1 1" Hays Corporation	\$	8.50
1 1" Hays Curb Stop	\$	14.00
1 Caldwell Stop Box	\$	12.00
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	15.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: ½ hr. @ 6.00 hr.	\$	3.00
	\$	125.79