

89 No. Water St. *of*

October 5, 1972

#28745

Joseph Rapoza

53

S. S. #22 Elm St., E. x Bethel St.

Please install 1" copper service to supply
plant. Meter inside cellar wall. Service from
Elm St. Replaces 5/8" Ser. #8893

Measures of 1" Curb Stop:

E x E line	Bethel St.	48.0 ft.
N x S "	Elm	6.0 ft.
W x E "	Bldg.	4.2 ft.
N x W "	Bldg.	6.0 ft.

Main is 14 ft. N x S line.

Work done Oct. 5, 1972

18 ft. - 1" Copper by City (14' out: 4' ins.)
@ 1.30' \$ 23.40

Labor \$ 88.60

1 1" Hays Corporation \$ 8.50

1 1" Hays Curb Stop \$ 14.00

1 Caldwell Stop Box \$ 12.00

Carting \$ 10.00

E-100 Mueller tapp. machine used \$ 14.00

2 1" Meter cplg. @ 2.50 ea. \$ 5.00

Loader Use: 2 hrs. @ 7.00 hr. \$ 14.00

Compressor Use: 1 hr. @ 6.00 hr. \$ 6.00

St. cut: 6' x 2' Warr. @ 1.78' + 5.-- \$ 15.68

Sidewalk cut: 6' x 2' Blacktop @ 2.00

S.Y. \$ 2.66

\$ 213.84