

Tel. 3-1137

782 Rockdale Ave. J

#28748

October 11, 1972

Charles H. Rousseau

E.S.#780-82 Rockdale Ave. N.xElm St. 50

Please install 1" copper service to supply
2 family home. Meter inside cellar wall. Service
from Rockdale Ave. Replaces 3/4" Ser. #18624 to
be discontinued.

Measures of 1" Curb Stop:

S x S line	Kempton St.	265.3 ft.
W x E "	Rockdale Ave.	12.2 ft.
S x N "	House	2.3 ft.
W x W "	House	22.2 ft.

Main is 18 ft. W x E line.

Work done Oct. 31, 1972

	@ 1.30'	\$ 40.30
31 ft. - 1" Copper by City (18' out: 13' ins.)		
Labor.....		\$ 45.14
1 p 1" Hays Corporation.....		\$ 8.50
1 p 1" Hays Curb Stop.....		\$ 14.00
1 p Caldwell Stop Box.....		\$ 12.00
✓ 3-100 Mueller Tapp. Machine Use.....		\$ 14.00
✓ Carting.....		\$ 10.00
✓ 2 1" Meter cplg. @ 2.50 ea.....		\$ 5.00
✓ Loader Use: 2 hrs. @ 7.00 hr.....		\$ 14.00
✓ Compressor Use: 1 hr.....		\$ 6.00
✓ Sidewalk cut: 5' x 5' Cement @ 5.75SY		15.99
		<u>\$ 184.93</u>