

Tel. 3-2611

118 Alden Rd. Fhvn.<sup>ed</sup>

#28753

October 27, 1972

40

James Realty Co.

E. S. Borden St., S. x Grove St.

Please install  $3/4$ " copper service to supply  
cape cod cottage. Meter inside cellar above  
floor. Service from Borden St.

Measures of  $3/4$ " Curb Stop:

|            |            |           |
|------------|------------|-----------|
| S x S line | Grove St.  | 119.0 ft. |
| W x E "    | Borden St. | 6.0 ft.   |
| N x S "    | House      | 17.0 ft.  |
| W x W "    | House      | 30.0 ft.  |

Main is 26 ft. W x E line.

Work done Nov. 3, 1972

Partly laid with drain

by Owner

55 ft. - 3/4" Copper tubing (26' out: 32' ins.)

Labor.....\$ 49.93

1 3/4" Hays Corporation.....\$ 5.75

1 3/4" Hays Curb Stop.....\$ 11.25

1 Caldwell Stop Box.....\$ 12.00

Carting.....\$ 10.00

1-100 Mueller Tapp. Mach. Use.....\$ 12.00

2 3/4" Meter cplg. @ 2.00 ea.....\$ 4.00

Loader Use: 2 hrs. @ 7.00 hr.....\$ 14.00

Compressor Use: 1/2 hr. @ 6.00 hr.....\$ 3.00

St. out: 4' x 2 1/2' Warr. @ 1.78' + 5.00 - 12.12

\$ 134.05