

Tel. 3-2611

118 Alden St., Fairhaven ⁹⁸

#28754

James Realty Co.

E. S. Borden St., Sx Grove St. ⁴⁰

October 27, 1972

Please install $3/4$ " copper service to supply
ranch home. Meter inside cellar above floor.
Service from Borden St.

Measures of $3/4$ " Curb Stop:

S x S line	Grove St.	138.0 ft.
W x E "	Borden St.	6.0 ft.
N x S "	House	14.0 ft.
W x W "	House	31.0 ft.

Main is 26 ft. W x E line.

Work done Nov. 3, 1972

Partly laid with drain

by Owner

59 ft. - 3/4" Copper tubing (26' out: 33' ins.)	
Labor.....	\$ 49.93
1 3/4" Hays Corporation.....	\$ 5.75
1 3/4" Hays Curb Stop.....	\$ 11.25
✓ Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 12.00
2 3/4" Meter cplg. @ 2.00 ea.....	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.....	\$ 3.00
St. cut: 4' x 2 1/2' Warr. @ 1.78' + 5.--	<u>12.12</u>
	\$ 134.05