

Tel. 3-2611

118 Alden St., FairhavenSt

October 27, 1972

#28755

James Realty Co.

S.E. cor. Grove St. & Borden St.

Please install $3/4$ " copper service to supply
cape cod cottage. Meter inside cellar above
floor. Service from Borden St.

Measures of $3/4$ " Curb Stop:

S x S line Grove St.

35.0 ft.

W x E " Borden St.

6.0 ft.

Main is 26 ft. W x E line.

Work done Nov. 2, 1972

Partly laid with drain

LIVE SERVICE

26 ft. - 3/4" Copper tubing by Owner
(26 ft. outside)

Labor.....	\$	51.37
1 3/4" Hays Corporation.....	\$	5.75
1 3/4" Hays Curb Stop.....	\$	11.25
1 Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
#-100 Mueller Tapp. Mach. Use.....	\$	12.00
2 3/4" Meter cplg. @ 2.00 ea.....	\$	4.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
Compressor Use: 1/2 hr. @ 6.00 hr.....	\$	3.00
St. cut: 4' x 2 1/2' Warr. @ 1.78' + 5.--		12.12
	\$	<u>135.49</u>