

Tel. 5-1115

1537 Morton Ave. ^{of}

Lucien Toussaint

#28757

5 Bullard St., W. x Belleville Ave. ⁹⁹

October 31, 1972

Please install 1" copper service to supply apartment house. Meter inside cellar above floor. Service from Bullard St. Replaces 5/8" Ser.#9343 to be discontinued.

Measures of 1" Curb Stop:

W x W line	Belleville Ave.	56.8 ft.
S x N "	Bullard St.	9.5 ft.
E x W "	House	8.3 ft.
S x S "	House	10.0 ft.

Main is 32 ft. S x N line.

Work done Nov. 10, 1972

36 ft. - 1" Copper tubing by City	
(32' out: 4' ins.) @ 1.30'	\$ 46.80
Labor.....	\$ 93.26
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
St. cut: 9' x 2' Warr. @ 1.78' + 5.--	\$ 21.02
Sidewalk cut: 10' x 5' Cement @ 5.75 SY	31.97
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr.....	\$ 6.00
1 - 3/4" x 3/4" Cop - to - cop cplg..	\$.20
(9 ft. from main)	\$283.75