

November 2, 1972

102 ^{of}

#28758

N.B. Five Cents Saving Bank Sts.
N.E. cor. Nausett & Mt. Pleasant

Please install 1" copper service to supply
bank. Meter in boiler room above floor. Service
from Nausett St.

Measures of 1" Curb Stop:

E x E line	Mt. Pleasant St.	36.4 ft.
S x N "	Nausett St.	1.3 ft.
W x E "	Bldg.	12.0 ft.
S x S "	Bldg.	42.7 ft.

Main is 32 ft. S x N line.
Work done Dec. 6, 1972

Carting..... \$ 10.00
32 ft. - 1" Copper tubing by Owner
(32 ft. outside)

Labor.....\$ 95.47
1 ~~P~~ 1" Hays Corporation.....\$ 8.50
1 ~~P~~ 1" Hays Curb Stop.....\$ 14.00
1 ~~P~~ Caldwell Stop Box.....\$ 12.00
B-100 Mueller Tapp. Mach. Use.....\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.....\$ 12.00
St.cut: 9' x 2½' Warr. @ 1.78' + 5.00 \$ 21.02
Sidewalk cut: 5' x 2½' Blacktop @ 2.00
S.Y. \$ 2.78

\$215.77