

Tel. 3-1233

68 Parker St. *of*

#28759

November 6, 1972

James W. Burgess

*130 A*

N.S. #953 Maplewood St., E. x  
Acushnet Ave.

Please install 1" copper service to supply  
cottage. Meter inside cellar wall above floor.  
Service from Maplewood St. Replaces 5/8" Ser.  
#18353 to be discontinued.

Measures of 1" Curb Stop:

|            |                 |           |
|------------|-----------------|-----------|
| E x E line | Acush. Ave.     | 453.2 ft. |
| S x N      | " Maplewood St. | 10.0 ft.  |
| W x W      | " House         | 18.0 ft.  |
| S x S      | " House         | 30.8 ft.  |

Main is 32 ft. S x N line.

Work done Nov. 10, 1972

|                                               |              |
|-----------------------------------------------|--------------|
| P67 ft. - 1" Copper by City (32'out: 35'ins.) |              |
| @ 1.30' .....                                 | 87.10        |
| Labor .....                                   | 91.34        |
| P1 1" Hays Corporation .....                  | 8.50         |
| P1 1" Hays Curb Stop .....                    | 14.00        |
| P Caldwell Stop Box, comp .....               | 12.00        |
| Carting .....                                 | 10.00        |
| B-100 Mueller Tapp. Mach. Use .....           | 14.00        |
| 2 1" Meter cplg. @ 2.50 ea .....              | 5.00         |
| St. cut: 9' x 2' Warr. @ 1.78' + 5.--         | 21.02        |
| 9' x 2' Warr. @ 1.78' + 5.--                  | 21.02        |
| Sid walk cut: 13' x 2' Dirt .....             | N/C          |
| Loader Use: 3 hrs. @ 7.00 hr .....            | 21.00        |
| Compressor Use: 1 hr .....                    | 6.00         |
|                                               | <hr/> 310.98 |