

Tel. 5-1309

637 Church St.

of
120

#28768

Frederick Reusch

N.S. Anthony Terrace,

E. x Anthony Terrace W.

Please install 1" copper service to supply
split-level. Meter inside cellar wall above floor
Service from Anthony Terrace.

Measures of 1" Curb Stop:

W x W line E. Anthony Terrace	85.2 ft.
S x N " N. Anthony Terrace	6.0 ft.
E x W " House	21.0 ft.
S x S " House	33.5 ft.

Main is 36 ft. S x N line.
Work done Nov. 30, 1972

66 ft. - 1" Copper tubing by Owner
(36' out: 30' ins.)

Labor.....	\$	87.49
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$	21.00
St. cut: 26' x 3' Dirt		N/C
Side. cut: 10' x 3' Dirt.....		N/C
	\$	171.99