

U.I. 0-4074

1657 Acushnet Ave. *of*

2-1711

December 4, 1972

103

Jeremias D. Oliveira

#28775

E.S.#1658-64 Acushnet Ave.

N. x Tinkham St.

Please install $3/4$ " copper service to supply
stores. Meter inside cellar wall above floor.
Service from Acushnet Ave.

Measures of $3/4$ " Curb Stop:

S x S line Tinkham St.

70.7 ft.

W x E " Acush. Ave.

6.0 ft.

N x S " Bldg.

20.6 ft.

W x W " Bldg.

6.0 ft.

Main is 36 ft. W x E line.

Work done Dec. 7, 1972

39 ft. - 3/4" Copper tubing by Owner
(36' out: 3' ins.)

Labor.....	\$	87.49
1 P 3/4" Hays Corporation.....	\$	5.75
1 P 3/4" Hays Curb Stop.....	\$	11.25
1 P Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. Use.....	\$	12.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$	21.00
Compressor Use: 1 hrs. @ 6.00 hr.....	\$	6.00
St. cut: 6' x 2 1/2' Warrenite @ 1.78'..	\$	15.68
9' x 2 1/2' + 5.00	\$	21.02
Sidewalk cut: 8' x 4' Cement @ 5.75SY		20.47
8' x 4' " "	\$	20.47
	\$	<u>243.13</u>