

2745 Acushnet Ave. ^{of}

130 A

December 18, 1972

#28780

D. R. Lelievre

W.S. Acushnet Ave., opp. Fairfield St

Please install 1" copper service to supply
3 room apartment. Meter inside bldg. above floor
Service from Acushnet Ave. Lay with drain.

Measures of 1" Curb Stop:

S x S line	Fairfield St.	10.0 ft.
E x W "	Acushnet Ave.	7.5 ft.
S x S "	House	4.5 ft.
E x E "	House	67.5 ft.

Main is 16 ft. E x W line.

Work done January 4, 1973

Laid with Drain

76 ft. - 1" Copper tubing (16' out: 60' ins.)	
60 ft. - By Owner	
16 ft. - By City @ 1.30'.....	\$ 20.80
Labor.....	\$ 44.32
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
1 1" x 1" Cop to cop cplg.....	\$.40
Loader Use.... 2 hrs.....	\$ 14.00
Compressor Use.... 1 hr.	\$ 6.00
	\$ 149.02