

Tel. 2-6124

334 Earle St. ^{of}

#28782

December 22, 1972 ¹²⁰

Arnoldo Catraio

W.S. Anthony Terrace W

N. x Rebecca St.

Please install 1" copper service to supply
Cape. Meter inside cellar wall above floor.
Service from Anthony Terrace. Lot 16

Measures of 1" Curb Stop:

S x S line	Anthony Terr. (N)	43.5 ft.
E x W "	Anthony Terr. (W)	7.0 ft.
S x N "	House	1.5 ft.
E x E "	House	33.0 ft.

Main is 14 ft. E x W line.

Work done December 28, 1972

44 ft. - 1" Copper tubing - By Owner
(14' out: 30 1/2 ins.)

Labor.....	\$	45.85
1 P 1" Hays Corporation.....	\$	8.50
1 P 1" Hays Curb Stop.....	\$	14.00
1 P Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapping Mach. Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
	\$	<u>109.35</u>

Owner dug, backfilled & will
maintain trench cuts.