

January 3, 1973

#28784

City of New Bedford

E. S. Liberty St., S. x Parker St.

Please install 1" copper service to supply
service bldg. Meter in rear of bldg. above floor.
Service from Liberty St.

Measures of 1" Curb Stop:

S x S line	Parker St.	152.0 ft.
W x E "	Liberty St.	9.0 ft.
S x N "	Bldg.	30.5 ft.
W x W "	Bldg.	39.5 ft.

Main is 47 ft. W x E line.

Work done Jan. 5, 1973

Work done by N.B. Water Dept.

All Stock supplied by Weights & Measures

120 ft. - 1" Copper tubing (47' out: 73' ins.)

1 1" Hays Corporation

1 1" Hays Curb Stop

1 Caldwell Stop Box

D-4 Drilling Mach. Used

1 - 1" x 1" Cop to cop. cplg. (8' inside prop.
line)

2 1" Meter cplg.

Compressor 250 2 hrs.

Loader Massey Ferg. 3 hrs.

1 8" x 1" Dresser #91 D.S. Service Saddle

St. cut: 12' x 3' Warrenite E.S.

3' x 3' Warrenite W.S. Liberty St.

Sidewalk cut: 5' x 5' Cement E.S.

8' x 1' " W.S.