

Tel. 5-9074

997 Lloyd St.

118
of

#28785

January 3, 1973

Paul Brodeur -

Orleans St.

S.S. Hersom S., W. x ~~Hersom St.~~

Please install 1" copper service to supply
ranch home. Meter inside cellar wall above
floor. Service from Hersom St.

Measures of 1" Curb Stop:

W x W line	Orleans St.	83.0 ft.
N x S "	Hersom St.	6.3 ft.
E x W "	House	3.6 ft.
N x N "	House	28.3 ft.

Main is 18 ft. N x S line.

Work done Jan. 26, 1973

Laid with the drain.

40 ft. - 1" Copper tubing by Owner
(18' out: 22' ins.)

Labor.	\$	48.89
1 $\frac{1}{2}$ 1" Hays Corporation	\$	8.50
1 $\frac{1}{2}$ 1" Hays Curb Stop	\$	14.00
$\frac{1}{2}$ Caldwell Stop Box, complete.	\$	12.00
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: $\frac{1}{2}$ hr.	\$	3.00
	\$	129.39