

Tel. 6-9060

January 8, 1973

#28786

Jose Alves

9 Cottage St.

35⁰⁴

Please install 1" copper service to supply 2 family home. Meter inside cellar wall above floor. Service from Cottage St. Replaces Ser. #5606. Inquire 2nd floor.

Measures of 1" Curb Stop:

S x S line	Bay St.	73.0 ft.
N x S	" Cottage St.	5.9 ft.
W x E	" House	6.2 ft.
N x N	" House	21.5 ft.

Main is 14 ft. N x S line.

Work done Jan. 11, 1973

30 ft. - 1" Copper by City (14' out: 16' ins.)	
@ 1.30'	\$ 39.00
Labor	\$ 47.06
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box	\$ 12.00
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr	\$ 6.00
St. cut: 7' x 2½' Warr. @ 1.78' +5.--	17.46
Sidewalk cut: 5' x 4' Cement	\$ 25.53
5' x 4' "	\$ 212.55