

Tel. 8-1126

1934 Acushnet Ave.

January 23, 1973

34

#28791

Evmart Construction

W.S. West St., N. x Grape St.

of

Please install 1" copper service to supply
cape. Meter inside cellar wall above floor.
Service from West St. Lay with drain.

Measures of 1" Curb Stop:

N x N line	Grape St.	68.0 ft.
E x W "	West St.	5.0 ft.
N x S "	House	5.8 ft.
E x E "	House	19.2 ft.

Main is 14 ft. E x W line.

Work done Jan. 24, 1973

Laid with the Drain

31 ft. - 1" Copper tubing (14'out:17'ins.)	
by City @ 1.30'.....	\$ 40.30
Labor.....	\$ 47.42
1 p 1" Hays Corporation.....	\$ 8.50
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1/2 Hr. @ 6.00 hr.....	\$ 3.00
	\$ 168.22