

Tel. 5-3519

929 Maplewood St. *of*

#28796

March 5, 1973

132 C

Armand Sansoucy

#3448 Acushnet Ave., N. x Nye's Lane

Please install 1" copper service to supply
Cape Cottage. Meter inside cellar wall above
floor. Service from Acushnet Ave.

Measures of 1" Curb Stop:

N x N line Bessey St.	265.2 ft.
W x E line Acushnet Ave.	2.0 ft.
N x S line House	5.2 ft.
W x W line House	33.0 ft.

Main is 42 ft. W x E line.

Work done March 20, 1973

76 ft. - 1" Copper by City (42' out: 34' ins.)	
@ 1.30'	\$ 98.80
Labor.	\$ 92.69
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Caldwell Stop Box.	\$ 12.00
Carting	\$ 10.00
B-100 Mueller Tapping Machine Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.	\$ 12.00
St. cut: 15' x 3' Warrenite @ 1.78'	\$ 31.70
8' x 3' Warrenite + 5.--	\$ 19.24
Sidewalk cut: 10' x 3' Dirt	N/C
	\$ 338.93