

Tel. 3-9914

602 1st Nat'l Bank B.

#28797

March 6, 1973

Raymond Eisenberg

#244 State St., cor. Weld St.

Please install 1½" copper service to supply  
4 story apt. Meter inside cellar wall above  
floor. Service from Weld St. Replaces Ser.  
#7681 to be discontinued.

Measures of 1½" Curb Stop:

E x E line	State St.	36.2 ft.
N x S "	Weld St.	7.0 ft.
W x E "	House	8.7 ft.
N x N "	House	9.3 ft.

Main is 16 ft. N x S line.

Work done March 7, 1973

21 ft. - 1½" Copper by Owner(16'out: 5' ins.)	
Labor. . . . .	\$ 50.79
1 1½" Ford Corporation. . . . .	\$ 20.75
1 1½" Ford Curb Stop. . . . .	\$ 35.00
1 R-144 Caldwell Gate Box . . . . .	\$ 22.75
Carting. . . . .	\$ 10.00
D-4 Drilling Machine Use . . . . .	\$ 20.00
10" x 1½" Smith Blair Saddle . . . . .	\$ 16.56
St. cut: 7' x 2' Warr. @ 1.78' + 5.--	17.46
Sidewalk cut: 10' x 2' Blacktop @	
2.00 s.y. . . . .	\$ 4.44
Loader Use: 2 hrs. @ 7.00 hr. . . . .	\$ 14.00
Compressor Use: ½ hr. @ 6.00 hr. . . . .	\$ 3.00
	<hr/>
	\$ 214.75