

Tel. 3-9914

602 1st. Nat'l Bank B.

#28798

March 6, 1973

Raymond Eisenberg

#241 State St.

78 of

Please install 1" copper service to supply
3 tenement house. Meter inside cellar wall
above floor. Service from State St. Replaces
Ser. #9344 to be discontinued.

Measures of 1" Curb Stop:

S x S line	Weld Street	50.0
E x W	" State Street	5.1
S x N	" House	5.9
E x E	" "	5.6

Main is 14 ft. E x W line

Work done March 9, 1973

23' of 1" copper by City: 9'in. . .	\$ 29.90
Labor	\$ 31.58
1" Hays Corporation	\$ 8.50
1" Hays Curb Stop	\$ 14.00
Caldwell Stop Box, Complete	\$ 12.00
Carting	\$ 10.00
B-100 Mueller Tapping Machine use	\$ 14.00
2-1" meter cplgs. @ 2.50 ea.	\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor use: $1\frac{1}{2}$ hr. @ 6.00 hr.	\$ 9.00
Sidewalk cut: 8'x2 $\frac{1}{2}$ ' Blacktop	
@ 2.00 S. Y.	\$ 4.44
Street cut: 7'x2 $\frac{1}{2}$ ' War. @ L.F. + 5.00	\$
(@ 1.78 Lin. Ft.)	17.46
	<u>\$163.88</u>