

Tel. 763-2201

12 Chase Rd., E. Free. *of*

March 20, 1973

120

#28802

Chester Zuber

E. S. Anthony Terr. (E)

N. x Rebecca St., Lot 7

Please install 1" copper service to supply
Cape Home. Meter - inside cellar wall above
floor.

Measures of 1" Curb Stop:

N x N line	Rebecca St.	93.0 ft.
W x E "	East Anthony Terr.	5.0 ft.
N x S "	House	7.5 ft.
W x W "	House	27.5 ft.

Main is 36 ft. W x E line.

Work done March 27, 1973

62 ft. - 1" Copper tubing by Owner
(36 ft. out: 26 ft. inside)

Labor.....	\$ 93.83
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapping Machine Use...	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
1 1" x 1" cop to cop cplg.....	\$.40
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr.....	\$ 6.00
St. cut: 28' x 2' Dirt	N/C
Sidewalk cut: 8' x 2' Dirt	N/C
	\$184.73