

Tel. 8-2257

1297 Phillips Rd. *of*

#28806

April 5, 1973

134 C

Owen E. Melody

S.W. cor. Phillips Rd. & Welby Rd.

Please install 2" copper service to supply
Professional bldg. Meter in Utility room.
Service from Welby Rd.

Measures of 2" Curb Stop:

W x W line Phillips Rd.	220.0 ft.
N x S " Welby Rd.	5.0 ft.
W x E " Bldg.	10.2 ft.
N x N line Bldg.	48.5 ft.

Main is 14 ft. N x S line

Work done April 25, 1973

Line Service

by City

20 ft. - 2" Copper tubing (14' out: 4' ins.)	
@ 3.40'	\$ 68.00
Labor.	\$ 70.57
1 2" Hays Corporation	\$ 35.00
1 2" Hays Curb Stop	\$ 61.00
1 R-144 Caldwell Gate Box	\$ 22.75
Carting.	\$ 10.00
D-4 Drilling Machine	\$ 25.00
Loader Use: 2 hrs. @ 7.00 hr..	\$ 14.00
Compressor 1 hr. @ 6.00 hr..	\$ 6.00
8" x 2" Dresser Saddle syle 91 DS	14.76
St. cut: 6' x 2½' Dirt	N/C
Sidewalk cut: 12' x 2½' Dirt	N/C
Supervision.	\$ 14.11
	\$ 341.19