

#28809-C

April 12, 1973

City of New Bedford -Public Works
Fort Rodman, S. x Rodney Fr. Blvd.
S.

Please install 3" Copper service to supply
Pumping Station. Inside bldg. above floor. From
Fort Rodman main #28808. Service connection of
#28808.

Measures of 3" Mechanical Gate Valve

E x W	line Building	73.8'
H x H	" "	18.4'

Stock supplied and installed by owner's
plumber.

Work done May 3, 1973

3" Mechanical Sleeve

3" Gato Valve

3" copper tubing - 20 ft.