May 1, 1973 City of New Bedford Park Dept. og Brooklawn Park adj. to Diamond 4

Please install 1" copper service to supply water bubbler. Service from Brooklawn Street.

Measures of 2 - 1" Curb Stops:

Wx W line Vernon St. 1st. N x S line Brooklawn St.

N x Bubbler to 1st stop 2nd. N x Bubbler to 2nd stop

> Main is 18 ft. N x S line. Work done May 2, 1973

86.3 ft. 5.0 ft.

46.0 ft.

5.0 ft.

59 ft 1" Copper tubing (18' out:	N/C Ulins.)
1 1" Hays Corporation	N/C.
2 1" Hays Curb Stops	N/C
2 Caldwell Stop oxes	N/C
B-100 Mueller Tapping Machine	N/C
Oliver Loader	n/c
St. cut: 9' x 2's' Warr. S.S.	N/C
Sidewalk cut: 9' x 2 birt S.S.	N/C
No. of the second secon	