

#28823

June 1, 1973

Armand Sansoucy

#1054 Montrose St., N x Adelaide St.

130

of

Please install 1" Copper service to supply cape cottage. Meter inside cellar wall above floor. Service from Montrose St.

Measures of 1" Curb Stop:

W x W line Adelaide St.	152.1 ft.
N x S line Montrose St.	7.6 ft.
W x E " House	8.5 ft.
N x N line House	22.7 ft.

Main is 18 ft. N x S line.
Work done July 18, 1973

37 ft. - 1" Copper tubing by City	
(18' out: 19' ins.) @ 1.30'	\$ 48.10
Labor.	\$ 46.66
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
Caldwell Stop Box.	\$ 12.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
St. cut: 5' x 2½' Dirt S.S.	N/C
Sidewalk cut: 13' x 2½' Dirt S.S.	N/C
	<hr/>
	\$ 172.26