

Te1. 7-8998

128 Nauset St. *of*

June 6, 1973

#28824

Arnold Briden

113

E. S. Lafayette St., N. x Irvington

Please install $1\frac{1}{2}$ " Copper service to supply
4-plex. Meter inside cellar wall above floor.
Service from Lafayette St.

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line Irvington St.	208.0 ft.
W x E line Lafayette St.	8.1 ft.
N x S line House	13.7 ft.
W x W line House	23.8 ft.

Work done July 13, 1973

Main is 32 ft. W x E line.

52 ft. - 1½" Copper by Owner
(32 ft. out: 20 ft. ins.)

Labor.	\$	102.14
1 1½" Hays Corporation.	\$	25.25
1 1½" Hays Curb Stop.	\$	46.00
R-145 Caldwell Gate Box.	\$	23.50
D-4 Drilling Machine Use	\$	20.00
Carting.	\$	10.00
St. cut: 8' x 2½' Warr. @ 1.78' + 5. --	\$	19.24
Sidewalk cut: 13' x 2½' Dirt.	\$	N/C
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr.	\$	6.00
Christy 8" x 1½" D.S. Saddle	\$	12.48
	\$	<u>285.61</u>