

Tel. 7-8998

128 Nauset St. *of*

#28825

June 6, 1973

Arnold Briden

E. S. Alec St., S. x Grape St.

Please install 1½" copper service to supply
4-plex. Meter inside cellar wall above floor.
Service from Alec St. Main to be extended. Lot 1
\$.50

Measures of 1½" Curb stop:

S x S line Grape St.	178.2 ft.
W x E line Alec St.	4.0 ft.
N x S line House	16.0 ft.
W x W line House	8.0 ft.

Main is 26 ft. W x E line.

Work done August 31, 1973

36 ft. - 1½" Copper tubing by Owner
(26 ft. out: 10 ft. ins.)

Labor.	\$	97.15
1 1½" Ford Corporation.	\$	25.25
1 1½" Ford Curb Stop.	\$	46.00
1 R-144 Caldwell Gate Box	\$	23.50
Carting.	\$	10.00
D-4 Drilling Machine Use	\$	20.00
6" x 1½" Christy Service Saddle.	\$	9.72
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 15' x 2' Warr. @ 1.78' + 5. --	\$	31.70
Sidewalk cut: 8' x 2' Dirt	\$	N.C.
	\$	290.32