

Tel. 7-8998

128 Nauset St. *o*

#28826

June 7, 1973

Arnold Briden

34

E. S. Alec St., S. x Grape St.

Please install 1½" copper service to supply
4-plex. Meter inside cellar wall above floor.
Service from Alec St. Main to be extended. Lot 2
50¢

Measures of 1½" Curb Stop:

S x S line	Grape St.	263.2 ft.
W x E "	Alec St.	4.0 ft.
N x S "	House	15.0 ft.
W x W "	House	9.0 ft.

Main is 26 ft. W x E line.

Work done Aug. 31, 1973

36 ft. - 1 1/2" Copper by Owner
(26' out: 10' ins.)

Labor	\$	94.46
1 1 1/2" Ford Corporation	\$	25.25
1 1 1/2" Ford Curb Stop	\$	46.00
R-1 1/4 Caldwell Gate Box	\$	23.50
Carting	\$	10.00
D-4 Drilling Machine Use	\$	20.00
6" x 1 1/2" Christy Service Saddle	\$	9.72
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr.	\$	6.00
St. cut: 15' x 2' Warr. @ 1.78' + 5.--		31.70
Sidewalk cut: 8' x 2' Dirt		N.C.
	\$	<u>287.63</u>