

Tel. 7-8998

June 6, 1973

128 Nauset St. *34*

Arnold Briden

E.S. Alec St., S. x Grape St.

#2 8827

Please install $1\frac{1}{2}$ " copper service to supply
4-plex. Meter inside cellar wall above floor.
Service from Alec St., Main to be extended. Lot 3
50¢

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line	Grape St.	310.2 ft.
W x E "	Alec St.	4.0 ft.
N x N "	House	2.9 ft.
W x W "	"	10.7 ft.

Main is 26 ft. W x E line.

Work done Aug. 31, 1973

35 ft. - 1 1/2" Copper tubing by Owner
(26 ft. out: 9 ft. ins.)

Labor.	\$	94.46
1 1 1/2" Ford Corporation.	\$	25.25
1 1 1/2" Ford Curb Stop.	\$	46.00
R-1 1/4 Caldwell Stop Box.	\$	23.50
Carting.	\$	10.00
D-4 Drilling Machine Use.	\$	20.00
6" x 1 1/2" Christy Service Saddle.	\$	9.72
Loader Use: 3 hrs. @ 7.00 hr.	\$	21.00
Compressor Use: 1 hr.	\$	6.00
St. cut: 15' x 2' Warr. @ 1.78' +5.00	\$	31.70
Sidewalk cut: 8' x 2' Dirt	\$	N.C.
	\$	<u>287.63</u>