

Chas. McCombs Blvd.

Phillips Acres

132 E

June 8, 1973

#28857

E. S. McCombs Blvd., N. x Nancy St.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from McCombs Blvd. Lot 29

Measures of 1" Curb Stop:

S x S line Irene St. 58.0' ~~76.7~~ ft.

W x E line McComb. Blvd. 6.0' ~~5.1~~ ft.

(saw Camera 8/2/78 measure taken from prop. line)

Main is 36 ft. W x E line.

Contractor installed 1977 D.W.White

Labor.	\$	5.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Turn on charge.	\$	<u>5.00</u>
	\$	15.00

Contractor dug, backfilled & will maintain trench.

Contractor supplied & installed all stock:

31 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box

Measures of 1" Corporation

S x S line Irene St.	58.0 ft.
W x E line McCombs Blvd.	36.0 ft.

Additional Measures

Aug. 16, 1977

E.S. McCombs Blvd.

Ser. # #28857-1"

N x Nancy St.

Measures of 1" Corporation:

S x S line Irene St.

58.0 ft.

W x E line McCombs Blvd.

36.0 ft.

Measures of 1" Curb Stop:

S x S line Irene St.

58.0 ft.

W x E line McCombs Blvd.

6.0 ft.

Camera

