

✓
Chas. McCombs Blvd.

132 E

June 8, 1973

#28858

Phillips Acres

S.E. cor. McCombs Blvd. & Irene St.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from McCombs Blvd. Lot 30

Measures of 1" Curb Stop:

S x S line Irene St.

4.0
~~25.9~~ ft.

W x E line McCombs Blvd.

6.4 ft.

Main is 36 ft. W x E line.

Contractor installed 1977 D.W.White

(saw Camera - 8/7/78 measures taken
from prop. line)

Labor.	\$	5.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Turn on charge.	\$	5.00
	\$	<u>15.00</u>

Contractor dug, backfilled & will maintain trench.

Contractor supplied & installed all stock;;
 31 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box, complete

Measures of 1" Corporation:

W x E line McCombs Blvd.	36.0 ft.
S x S line Irene St.	4.0 ft.

Additional Measures
S.E. cor. McCombs Blvd.
& Irene St.

Aug. 16, 1977
Ser. # 28858-1"

Measures of 1" Corporation:

W x E line McCombs Blvd.	36.0 ft.
S x S line Irene St.	4.0 ft.

Measures of 1" Curb Stop:

S x S line Irene St.	4.0 ft.
----------------------	---------

Camara

