

Chas. McCombs Blvd.

Phillips Acres

132 E

#28860

June 8, 1973

S. S. Irene St., W. x McCombs Blvd.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from Irene St. Lot 32

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

113.5 ft.

N x S line Irene St.

5.1 ft.

Main is 14 ft. N x S line.

Installed by D.W.White 1977

Labor.	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea..	\$	5.00
Turn on charge.	\$	5.00
	\$	<u>15.00</u>

Contractor supplied & installed all stock
 9 ft. - 1" Copper tubing(main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain
 trench.