

Chas. McCombs. Blvd.

June 8, 1973

132 E

#28861

Phillips Acres

S. S. Irene St., W. x McCombs Blvd.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Irene St. Lot 33

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

168.4 ft.

N x S line Irene St.

5.3 ft.

Main is 14 ft. N x S line.

Installed by D.W.White 1977

Labor.	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea.. . . .	\$	5.00
Turn on charge	\$	5.00
		<u>\$ 15.00</u>

Contractor supplied & installed all stock

9 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain trench.