

Chas. McCombs Blvd.

132 E

June 8, 1973

#28863

Phillips Acres

S. S. Irene St., W. x McCombs Blvd.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Irene St. Lot 35

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

316.1 ft.

N x S line Irene St.

5.1 ft.

Main is 14 ft. N x S line.

Contractor installed 1977 D.W.White

Labor.	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00
Turn on charge	\$	5.00
	\$	<u>15.00</u>

Contractor dug, backfilled & will maintain trench.

Contractor supplied & installed all stock

9 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box