

Chas. McCombs Blvd.

June 8, 1973

132 E

#28864

Phillips Acres *Rene*

S. S. ~~Rene~~ St., W. x McCombs Blvd.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Irene St. Lot 36

Measures of 1" Curb Stop:

E x E line Doreen St.

329.6 ft.

N x S line Irene St.

5.4 ft.

Main is N x S line 14 ft.

Installed by D.W.White 1977

Labor.	\$ 5.00
2 - 1" Meber cplg. @ 2.50 ea... .	\$ 5.00
Turn on charge.	\$ 5.00
	\$ 15.00

Contractor supplied & installed all stock:

- 9 ft. - 1" Copper tubing (main to curb stop)
- 1" Mueller Corporation
- 1" Mueller Curb Stop
- 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain trench.