

Chas. McCombs Blvd.

June 8, 1973

132 E

#28870

Phillips Acres

S. E. cor. Doreen & Irene Sts.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Doreen St. Lot 42

Measures of 1" Curb Stop:

E x E line Doreen St.

32.4 ft.

N x S line Irene St.

5.6 ft.

Main is 14 ft. N x S line.

Installed by D.W.White 1977

Labor. . . . .	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea. . . . .	\$	5.00
Turn on charge. . . . .	\$	5.00
	\$	<u>15.00</u>

Contractor supplied & installed all stock  
 9 ft. - 1" Copper tubing (main to curb stop  
 1" Mueller Corporation  
 1" Mueller Curb Stop  
 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain  
 trench.