

Chas. McCombs Blvd.

June 8, 1973

132 E

#28876

Phillips Acres

N. S. Irene St., E. x Doreen St.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from Irene St. Lot 48

Measures of 1" Curb Stop:

E from E line Doreen St.

352.0 ft.

S from N line Irene St.

5.4 ft.

Main is 36 ft. S x N line.

Installed by D.W.White 1977

Labor.	\$	5.00
2 - 1" Meter cplg.	\$	5.00
Turn on charge	\$	5.00
	\$	<u>15.00</u>

Contractor supplied & installed all stock:

31 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain trench.