

Chas. McCombs Blvd.

June 8, 1973

132 E

#28878

Phillips Acres

N. S. Irene St., W. x McCombs Blvd.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Irene St. Lot 50

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

232.3 ft.

S x N line Irene St.

5.4 ft.

Main is 36 ft. S x N line.

Installed by D.W.White 1977

Labor.	\$	5.00
2 - 1" Meter cplg. @ 2.50 ea.	\$	5.00
Turn on charge.	\$	5.00
	\$	<u>15.00</u>

Contractor supplied & installed all stock:

31 ft. - 1" Copper tubing (main to curb stop)
 1" Mueller Corporation
 1" Mueller Curb Stop
 1 Caldwell Stop Box

Contractor dug, backfilled & will maintain
 trench cuts.