

Chas. McCombs Blvd.

June 8, 1973

132 E

#28879

Phillips Acres

N. S. Irene St., W. x McCombs Blvd.

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from Irene St. Lot 51

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

161.5 ft.

S x N line Irene St.

5.4 ft.

Main is 36 ft. S x N line.

Installed by D.W.White 1977

Labor.	\$	5.00
2 1" Meter cplg. @ 2.50 ea.. . . .	\$	5.00
Turn on charge	\$	5.00
	<u>\$</u>	<u>15.00</u>

Contractor supplied & installed all stock:

31 ft. - 1" Copper tubing (main to curb stop)
1" Mueller Corporation
1" Mueller Curb Stop
1 Caldwell Stop Box

Contractor dug, backfilled & will maintain
trench cuts.