

Chas. McCombs Blvd. *of*

June 8, 1973

132

#28883

Phillips Acres

St.

S. W. cor. McCombs Blvd. & Maxine

Please install 1" copper service to supply one family home. Meter inside cellar wall above floor. Service from McCombs Blvd. Lot 55

Measures of 1" Curb Stop:

W x W line McCombs Blvd.	14.0 ft.
N x S " Maxine St.	4.0 ft.
W x E " House	6.5 ft.
N x N " House	23.5 ft.

Main is 14 ft. N x S line.

Work done July 22, 1973

Labor

\$ 5.00

36 ft. - 1" Copper tubing by Owner,
(14' out: 22' ins.)

1 1" Mueller Corporation

1 1" Mueller Curb Stop

1 Caldwell Stop Box

B-100 Mueller Tapp. Machine

2 - 1" Meter cplg. @ 2.50 ea.

5.00

Owner supplied & installed all stock.

10.00

Owner dug, backfilled & will maintain trench
cuts.

Installed by D.W. White