

Chas McCombs Blvd.

#28886 26 June 8, 1973
Phillips Acres

S. S. Maxine St., W. x McCombs Blvd.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from Maxine St. Lot 58

Measures of 1" Curb Stop:

W x W line McCombs Blvd.	229.0 ft.
N x S line Maxine St.	5.0 ft.
W x E line Foundation	11.5 ft.
N x N line "	22.5 ft.
Main is 14 ft. W x S line.	
Work done 1973	

Labor	\$ 5.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 10.00</u>

Owner supplied & installed the following stock

35 ft. - 1" Copper tubing (1 1/4" out: 21' ins.)
 1 1" Mueller Corporation
 1 1" Mueller Curb Stop
 1 Caldwell Stop Box
 B-100 Mueller Tapping Machine

Owner dug, backfilled & will maintain
 trench cuts.

These services are all $3\frac{1}{4}$ " The west in front

of the Water Board and it was decided by

them to let them be used in the future.

Mumford & Ridgway also agreed to let them
go in the future with $3\frac{1}{4}$ " 5/8/79

A Jackson

5/8/79

	METER CONNECTIONS		INSIDE DIGGING		
	LBS. SOLDER		HOLE IN WALL		
	SHOVEL		SCOOP		
	COMPRESSOR		PUMP		
	CARTING		STREET OPENING CHARGE		
	GENERATOR		FITTINGS		
	LABOR				
	SUPERVISION		PIPE STRAP		

NEAREST STREET TO BOX

CORNER BUILDING TO BOX

PROPERTY LINE TO BOX

MAIN TO LINE

PIPE INSIDE PROPERTY

HOUSE TO BOX

MEASUREMENTS OF DUCTS OR CABLES

FOREMAN