

128 Nauset St. *of*
E3

June 14, 1973

#28907

Arnold Briden

W.S. Highland St., N x Durfee St.

Please install $1\frac{1}{2}$ " copper service to supply
4 plex. Meter inside cellar wall above floor.
Service from Highland S t.

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line	Durfee St.	510.0 ft.
E x W	" Highland St.	6.0 ft.
N x S	" House	8.5 ft.
E x E	" "	26.0 ft.

Main is 15 ft. E x W line.

Work done June 20, 1973

L A I D W I T H D R A I N

35 ft. - 1½" Copper by Owner (15' out:20' ins.)	
Labor.....	\$ 47.04
1 1½" Hays Corporation.....	\$ 25.25
1 1½" Hays Curb Stop.....	\$ 46.00
1 R 145 Caldwell Stop Box.....	\$ 23.50
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 20.00
Loader Use: 2 hrs. @ 7.00.....	\$ 14.00
Compressor Use: ½ hr.	\$ 3.00
	\$ 188.79