

City of New Bedford ⁵⁷

June 29, 1973

#28915

Park Department

Hillman St., W. x Ash St.

Please install 1" copper service to supply water bubbler. Service from Ash St. Adjacent to Vocational School.

Measures of 1" Curb Stop:

W x W line Ash St.	103.8 ft.
N x S line Hillman St.	6.1 ft.
W x 1st Hyd. W x Ash St.	11.4 ft.

Main is 14 ft. N x S line.
Work done June 22, 1973

18 ft. - 1" Copper tubing (1 1/4" out: 4" ins.)

1 1" Hays Corporation

1 1" Hays Curb Stop

1 Acushnet Stop Box

B-100 Mueller Tapp. Mach. Use

Loader - Massey Ferg. 2 hrs.

Compressor - 250 - 1/2 hr.

St. cut: 7' x 2 1/2' Warr. S.S.

Sidewalk cut: 8' x 2 1/2' Blacktop S.S.

NO CHARGE