

City of New Bedford *of*

25

#28917

June 29, 1973

Park Department

So. Front St. & Rivet St.

Please install 1" copper service to supply
bubbler & shower. Service from So. Front St.

Measures of 1" Curb Stop:

S x S line Rivet St.	12.6 ft.
E x W line Front St.	5.8 ft.
S x Hydrant	10.9 ft.

Main is 14 ft. E x W line.

Work done June 19, 1973

17 ft. - 1" Copper tubing (14' out: 3' ins.)

1 1" Hays Corporation

1 1" Hays Curb Stop

1 Acushnet Stop Box

B-100 Mueller Tapping Mach. Use

Loader - Massey Ferg. 2 hrs.

Compressor - 150 - 1 hr.

St. cut: 6' x 2½' Warr. W.S.

Sidewalk cut: 7' x 2½' Dirt W.S.

NO CHARGE