

Tel. # 5-3735

3388 Acushnet Ave. *CP*

#28923

July 26, 1973

Dorothy E. Aghai

#3388 Acushnet Ave.

132 *B*

Please install 1" copper to supply 1 family home and off of Dorothy Agahi. Meter inside cellar wall above floor. Service from Acushnet Av
Replacing #14211

Measures of 1" Curb Stop:

N x N line	Nye's Lane	43.2 ft.
W x E "	Acush. Ave.	7.0 ft.
S x N "	House	1.0 ft.
W x W "	House	28.5 ft.

Main is 41 ft. W x E line.
Work done Sept. 17, 1973

65 ft. - 1" Copper tubing by City	
(41 ft. out: 24 ft. ins.) @ 1.30'	\$ 84.50
Labor.....	\$ 97.15
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.....	\$ 12.00
St. cut: 10' x 2½' Warr. @ 1.78' + 5.00	22.80
Sidewalk cut: 8' x 2½' Dirt.....	N.C.
St. cut: 5' x 3' Warr. @ 1.78' + 5.00	\$ 13.90
	<u>\$ 314.85</u>