

27 New York Ave., Acush.⁹

August 1, 1973

52

#28931

John J. Peters.

N.S. Potter St., W. x Oakland St.

Please install 1" copper service to supply ranch house. Meter inside cellar wall above floor. Service from Potter St.

Measures of 1" Curb Stop:

W x W line	Oakland St.	29.5 ft.
S x N "	Potter St.	4.0 ft.
W x E "	House	13.3 ft.
S x S "	House	19.2 ft.

Main is 32 ft. S x N line.

Work done Sept. 27, 1973

Partly laid with drain

51 ft. - 1" Copper tubing @ 1.30'		
(32' out: 19' ins.) by City.....	\$	66.30
Labor.....	\$	46.94
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell Stop Box.....	\$	12.75 *
Carting.....	\$	10.00
3-100 Mueller Tapp. Mach. Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
Compressor Use: 1 hr.....	\$	6.00
St. cut: 7' x 2' Warr. @ 1.78' + 5.00	\$	17.46
		<u>\$ 214.95</u>

* Price increased as of Sept. 26, 1973
to 12.75