

Tel. 5-4811

1137 Victoria St. *130B*

#28934

August 9, 1973

John J. Silva

N.S. Belair St., W. x Wildwood Rd.

Please install 1" copper service to supply
Cape. Meter inside cellar wall above floor.
Service from Belair St.

Measures of 1" Curb Stop:

W x W line Wildwood Rd.	113.3 ft.
S x N line Blair St.	6.6 ft.
E x W " House	2.0 ft.
S x S " House	22.9 ft.

Main is 32 ft. S x N line.

Work done Sept. 19, 1973

52 ft. - 1" Copper tubing by Owner
(32 ft. out: 20 ft. ins.)

Labor.....	\$	95.52
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
D-4 Drilling Mach. Use.....	\$	15.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
8" x 1" Christy D.S. Saddle.....	\$	11.66
St. cut: 10' x 2½' Warr. @ 1.78' + 5.--		22.80
Sidewalk cut: 8' x 2½' Dirt.....	\$	N.C.
Loader Use: 3 hrs. @ 7.00 hr.....	\$	21.00
Compressor Use: 1 hr.....	\$	6.00
	\$	<u>221.48</u>