

Tel. 7-2273

25 Winsper St.

08

#28935

August 10, 1973

28

Joseph B. Mello, Jr.

N.S. Sawyer St., W. x Ayer St.

Please install 1" copper service to supply
ranch house. Meter inside cellar. wall above
floor. Service from Sawyer St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Ayer St.	177.1 ft.
S x N line Sawyer St.	5.0 ft.
E x W line House	3.0 ft.
S x S line House	23.0 ft.

Main is 36 ft. S x N line.

Work done Oct. 30, 1973

SEPT. 174

60 ft. - 1" Copper by City @ 1.30'	
(36' out: 24' ins.)	\$ 78.00
Labor.	\$ 65.57
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box	\$ 12.75
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 Hrs. @ 7.00 hr.	\$ 21.00
Compressor Use 1/2 hrs. @ 6.00 hr.	\$ 3.00
St. cut: 6' x 2' Dirt.	\$ N/C
Sidewalk cut: 8' x 2' Dirt	\$ N/C
	\$231.82