

Tel. 9-4621

#28936

August 14, 1973

Paul R. Brodeur

S.E. cor. Lucas St. & Rod.Fr. Blvd.

Please install 1" copper service to supply ranch house. Meter inside cellar wall above floor. Service from Lucas St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Rodney Fr. Blvd.(W) 63.0 ft.

N x S line Lucas St. 8.0 ft.

W x E line House 5.0 ft.

N x N line House 16.0 ft.

Main is 18 ft. N x S line.

Work done August 29, 1973

L A I D W I T H D R A I N

28 ft. - 1" Copper by Owner (18' out: 10' ins.)	
Labor.	\$ 42.00
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Caldwell Stop Box, complete	\$ 12.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mac. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	\$ 14.00
	\$ 119.50