

Tel. 5-8671

910 Stratford St. 0

#28937

August 15, 1973

127C

Porta Call, Inc.

N.S. Ohio St., E. x Ashley Blvd.

Please install 1" copper service to supply ranch house. Meter inside cellar wall above floor. Service from Ohio St. Lay with drain.

Measures of 1" Curb Stop:

E x E line Ashley Blvd.	389.2 ft.
S x N line Ohio St.	11.0 ft.
E x W line House	3.5 ft.
S x S line House	36.8 ft.

Main is 32 ft. S x N line.

Work done Sept. 11, 1973

Partly laid with drain

62 ft. - 1" Copper tubing (32' out: 30' ins.)	
40 ft. by Owner	
22 ft. by City @ 1.30 ft.....	\$ 28.60 ✓
Labor.....	\$ 23.88 ✓
1 1" Hays Corporation.....	\$ 8.50 ✓
1 1" Hays Curb Stop.....	\$ 14.00 ✓
1 Caldwell Stop Box.....	\$ 12.00 ✓
Carting.....	\$ 10.00 ✓
D-4 Drilling Machine Use.....	\$ 15.00 ✓
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00 ✓
6" x 1" Christy Service Saddle.....	\$ 9.08 ✓
St. cut: 6' x 2' Warr. @ 1.78' +5.00	\$ 15.68 ✓
Loader Use...2 hrs....@ 7.00 hr.....	\$ 14.00 ✓
Compressor Use....1 hr.....	\$ 6.00 ✓
	<u>\$ 161.74</u>